

Norton Parish Council - Survey of Wall Bracket Structural Integrity.

	Bolts	Bracket	Notes
B11	All bolts fastened 100%	Outer rust but integrity is 100%.	Replacement of fitting not required as all bolts are tight. Engineer has re-lined lantern & re-tightened.
B12	x2 Bolts under 10% - (very loose) x4 holding bracket in place at 90% to 100%.	Under 75% integrity	Pole bracket is very rusty and on last legs bolts on building are very loose.
B13	x2 Bolts 100% x4 under 75%.	Pole bracket damaged	Pole bracket has cracked so only fixed to building by x2 bolts which are tight.
B14	All bolts fastened 100%	Outer rust but integrity is 100%.	Fixings are tight pole bracket rusted but ok.
B2	100%	100%	New pole bracket & new bolts.
B3	100%	Outer rust but integrity is 100%.	Bolts tight to building, pole bracket rusty but ok.
B4	100%	Outer rust but integrity is 100%.	Bolts tight to building, pole bracket rusty but ok.
B6	100%	Outer rust but integrity is 100%.	Bolts tight to building, pole bracket rusty but ok.